

FILM SCRIPT

for

SATURN QUARTERLY FILM REPORT NO. 10

(Covering October, November, and December, 1961)

FILM

NARRATION

Fade in
Confidential
~~UNCLASSIFIED~~ title

MUSIC

Dissolve

Open with night shot
of SA-1 vehicle on
launching pad at Cape

Superimpose first title:

The

GEORGE C. MARSHALL

SPACE FLIGHT CENTER

Presents...

Then, superimpose second title:

SATURN QUARTERLY FILM REPORT NO. 10

(Covering October, November, December, 1961)

FILM

Launching of SA-1
(several views)

NARRATION

1

(SOUND EFFECTS: LAUNCH)

(THEN, LOWER SOUND EFFECTS, AND
VOICE OVER:)

A history-making milestone in the Saturn program was reached during this report period, when the first Saturn flight vehicle, known as SA-1, was successfully launched from Cape Canaveral, on the morning of October 27th. Flight of the vehicle--consisting of the S-1 booster, S-IV dummy second stage, S-V dummy third stage, and dummy payload--appeared perfectly normal, and all test objectives were satisfactorily attained.

FILM

Daylight shot of SA-1 on pad (with men at work around base of vehicle); cut to CU of men at work

Lox load test
(let film run a little longer than narration in this test and following two tests)

Cable mast eject test

Support and holddown arms checkout

NARRATION

For over a month before the actual launch, engineers and technicians of Marshall Space Flight Center's Launch Operations Directorate had been at work testing and checking out components of the complex vehicle in every way necessary to assure a successful test firing.

Typical of the numerous tests conducted were this Lox load test...,

...cable mast eject test...,

...and support and holddown arms checkout.

FILM

Simulated flight test
(several scenes of men
at controls in blockhouse;
similar scenes will be used
later, for actual launch)

Installation of
heat shields
(sometimes called
flame curtains)

Testing of heat
shields during static
test firing

NARRATION

In simulated flight tests, launch personnel in the Saturn blockhouse went through all the motions of an actual launch to thoroughly familiarize themselves with procedures and equipment.

An important part of pre-launch preparation of the vehicle was installation of heat shields to protect the booster engines' fuel pumps, valves, instrumentation lines, control equipment, and other critical components. Temperatures around the booster's base would reach about 2,500 degrees Fahrenheit during flight.

Numerous static firings back at the Marshall Center had already tested various materials of the heat shields. A specially insulated fiberglass fabric was finally chosen.

FILM

Gimbal testing
of heat shields

Quick overall look
at SA-1 on pad;
then show filling
S-IV and S-V with water

Fueling booster
with RP-1 fuel

NARRATION

Structural tests were also run to determine flexibility and strength of the heat shields during gimbaling of the booster's four outer engines.

For this initial Saturn research and development firing--the first of 10 scheduled in the C-1 program--the inert upper stages were filled with water to simulate the weight of live stages. Total weight of SA-1 at lift-off was approximately 925,000 pounds.

Fueling of the SA-1 booster, or first stage, with RP-1 fuel began two days prior to launch time. The other part of the propellant loading operation, addition of the liquid oxygen, would begin only about 5 1/2 hours before launch.

FILM

Night shot of SA-1
on pad; then, several
scenes of countdown
inside blockhouse

Lox fueling
(let film run long)

Final countdown scenes
(let film run long)

NARRATION

At 11 p.m. Eastern Standard Time on Thursday, October 26th, the 10-hour countdown for the first Saturn launching began in the Saturn blockhouse. Not a single technical "hold" interrupted the countdown, although two "holds" were called because of low cloud layers which would have interfered with visual tracking and observation of the in-flight vehicle.

Automatic fueling and sequencing operations were conducted satisfactorily.

The countdown proceeded.

FILM

Launch in slow motion
(start with long shot;
cut to closeup; then
back to long shot)

NARRATION

At 10:06 a.m. Friday, October 27th, space history was written as the powerful 162-foot-tall rocket roared from its launch pedestal. Lift-off came 3.9 seconds after beginning of ignition. As planned, only 3/10ths of a second separated ignition of all eight H-1 engines, which generated thrust levels of 165,000 pounds each for a scheduled total stage thrust of 1.3 million pounds. Overall performance of the booster during flight was considered highly satisfactory. Wind shear encountered near the region of maximum dynamic pressure resulted in a predicted 4 1/2 degree engine deflection, but the disturbance was handled by the control system without difficulty. Structural integrity of the booster was maintained throughout. Performance of the propulsion system was very good. Ignition, transitions, mainstage, and cutoff were as expected, with the measured combustion chamber pressures showing no major deviations.

FILM

NARRATION

7

Launch pedestal
after firing
(include scene
showing twisted
cable mast)

After the firing, inspection of ground support equipment and firing accessories indicated that only minor damage normally sustained for a flight of such nature was experienced. General condition of the GSE was better than expected.

IBM 7090 operation
at Computation Div.
(stock footage)

Post-flight evaluation of telemetry tapes processed later back at the Marshall Center's Computation Division verified the near-perfect functioning of the SA-1 vehicle and its ground support equipment.

Static firing
(stock)

Static test firing of the booster for the second Saturn flight vehicle, SA-2, was completed at Marshall this quarter, with the final test on October 31st.

Modification and repair
of booster in ME Div.
(stock)

After static tests, modification and repair of the SA-2 booster was carried out in Marshall's Manufacturing Engineering Division.

FILM

Booster in Quality
Assurance Div.
(stock)

Final assembly
of booster (stock)

Animation:
map of southeast U.S.;
zoom in on Michoud area

NARRATION

Final checkout of the SA-2 booster began November 22nd in the Quality Assurance Division. Launching of the SA-2 vehicle is scheduled for the first quarter of 1962.

Assembly of the booster for the third Saturn vehicle, SA-3, was completed on December 26th. Fabrication of the booster for the fourth vehicle, SA-4, is complete, and assembly is due to begin in January, 1962. Current plans are for nine such boosters to be built at the Marshall Center.

Approximately twenty more C-1 boosters will be made at Marshall's new Michoud Operations, 14 miles east of New Orleans, under a contract recently negotiated with the Chrysler Corporation.

FILM

Aerial view of Michoud;
cut to views of main
buildings, sign, etc.;
Then back to aerials

NARRATION

Rehabilitation and modification of the \$50,000,000 facility, formerly the Michoud Ordnance Plant, began in mid-October. With almost 43 acres of usable area under one roof, Michoud is one of the nation's largest single-floor buildings. Chrysler's contract, for approximately \$200,000,000, and extending through 1966, calls for the company to build, check out, test, and launch C-1 first stages. An advanced Saturn booster--the S-1B, with three million pounds of thrust, or double that of the present S-I booster--will also be built at Michoud, by a different contractor, the Boeing Company, of Seattle. The \$300 million contract, running through 1966, calls for development, construction and test of 24 flight boosters, plus several ground test versions.

FILM

Again, map of southeast U.S.;
 CU of Mississippi Test Facility
 area; pop on overlay of shaded
 area representing test site

Site of new MSFC
 headquarters building;
 CU of sign; construction
 scenes; model of completed
 building

NARRATION

About 50 miles from Michoud, in
 southwest Mississippi, will be the
 site of a huge new static test
 facility for Saturn and Nova-class
 launch vehicles. Operation of the
 site will be under direction of the
 Marshall Center. Construction will
 require two to three years, with
 six or more large test stands
 planned.

At Marshall, construction began this
 quarter on the Center's new nine-
 story, \$4,000,000 Central Laboratory
 and Office Facility, nerve center
 for direction of the Saturn program,
 as well as other NASA space programs,
 for work done both by Marshall and
 by its numerous contractors through-
 out the United States.

FILM

Choose best two or three scenes from Scenes 28 through 33, Douglas Input #13, ending with Scene 33

Choose best two or three scenes on Steam Ejectors Installation, Douglas Input #14

Choose from scenes on Diffuser Installation, Douglas Input #14

Choose from scenes on Hard Mockup Engine Installation, Douglas Input #14

NARRATION

At Douglas Aircraft, contractor for the S-IV stage, the cold flow test program is underway, with Lox flow from storage tank to battleship tank carrier out this quarter.

Installation of steam ejectors on Test Stand No. 1 at Sacramento was also accomplished. In operation, these ejectors create the high-altitude vacuum necessary to start the S-IV's engines at the proper exit pressures.

The diffusers had already arrived from the vendors and were installed in the test stand.

Two hard mockup RL10A-3 engines have been received by Douglas from Pratt and Whitney Aircraft, and installed on the S-IV stage mockup.

FILM

Scene no. 1, P&W input--
overall view of P&W Center

Two or three of best
scenes of horizontal
firing

Cut briefly to Scene no. 34
(block house control center)
to break the monotony, then
back to firing scenes

Vertical firing scenes

NARRATION

At Pratt and Whitney's Florida Research
and Development Center in West Palm
Beach...,

...the RL10A-1 engine--prototype
of the A-3--successfully completed
its preliminary flight rating test,
on November 4th. Including
acceptance tests, there were 26
firings, totaling 3,204 seconds.
The total elapsed time to complete
the PFRT endurance test was less
than five days.

Prior to successful completion of
the PFRT, the RL10A-1 design was
subjected to 712 development firings,
totaling over 70,000 seconds.

These tests included firing in
vertical as well as horizontal
altitudes, with several runs lasting
over 10 minutes.

FILM

NARRATION

Scene 32

The success of these firings was primarily attributed to many hours of component development testing, such as this propellant injector flow calibration.

Scene 14

The torch ignition system was proven reliable in over 150 firings in an ignition rig.

Scene no. 43

(A-3 mockup and A-1 engine side by side)

The A-3 version of the RL10 liquid hydrogen rocket engine--a mockup of which is shown at left alongside an A-1 engine--is being developed with higher specific impulse for the Saturn S-IV stage and advanced Centaur vehicles.

Scene no. 44
(propellant utilization valve)

Minimum modifications to the A-1 engine--such as this propellant utilization valve...,

Scene no. 44

(common manifold)

...and this hydrogen collector manifold--are being incorporated into the A-3 for improved performance.

FILM

Scene no. 41
(North Engine Test Complex)

Open with CU of drawing
of S-II; pull back to
show man with pointer;
North American Aviation
sign; aerial view of NAA plant

Static test facilities
at Santa Suzanna;
Rocketdyne sign and
aerial views
(All the above scenes from
NAA's S-II proposal film.)

NARRATION

The North Engine Test Complex at
The Pratt and Whitney Center has
been modified to test the A-3 engines
at Saturn S-IV conditions.

Looking further to the future,
development of an S-II upper stage
for the C-3 version of Saturn has
been contracted to North American
Aviation's Space and Information
Division at Downey, California.

The new stage will use ^{five}~~four~~ liquid
oxygen-hydrogen engines, delivering
^{one million}~~800,000~~ pounds,
which are being built by the
Rocketdyne Division of North American,
under a separate contract. The
10-vehicle S-II development program
will be under technical direction
of the Marshall Space Flight Center.

END.