

DRAFT SCRIPT

for

SATURN I/IB QUARTERLY FILM REPORT

NO. ~~14~~ 25

(Covering July, August, September, 1965)

FILM

Scene 1--

NASA Seal

Scene 2--

"The George C. Marshall Space  
Flight Center Presents"

Scene 3--

Artwork, the pop-on words over  
artowrk, "Saturn I/IB"

Scene 4--

Preparations for launch of SA-10.  
Show delivery, inspection, checkout,  
and assembly of components for SA-10.

NARRATION

Saturn I/IB Quarterly Film  
Report No. <sup>25</sup>~~24~~ covers progress  
during the period July, August,  
September, 1965.

Highlighting this quarter was  
the successful launch and flight  
of the tenth Saturn I, SA-10, and <sup>successful</sup>  
~~closing out the Saturn I launch vehicle~~  
~~the third successful orbiting of~~  
~~program with 19 successes out of 19 scheduled~~  
a Meteoroid Technology Satellite.

Late last quarter, launch vehicle  
~~had been erected~~  
~~erection was completed at the~~  
~~prelaunch test of started~~  
Cape and was being tested. The  
spacecraft (consisting of Pegasus  
C within the Boilerplate plate  
Service Mod<sup>els</sup> and Command Mod<sup>els</sup>)  
was erected atop SA-10. <sup>plus the</sup> <sup>like</sup> on July 2

FILM

## Scene 5---

Show SA-10 on pad.

Show countdown demonstration scenes, then back to SA-10

*activity* on pad. *(Blackhouse Scenes)*

## Scene 6---

Show SA-10 on launch pad prior to engine ignition, ~~show brief countdown activity; then back to SA-10 on pad.~~

## Scene 7---

Engine ignition, vehicle release, liftoff, tracking sequence.

NARRATION

The overall flight objectives of SA-10 were to: ~~provide and evaluate meteoroid data in near-earth orbit;~~ continue development of <sup>the</sup> launch vehicle iterative guidance mode;

~~and~~ continue evaluation of system accuracy;

*3rd place the Pegasus satellite in near earth orbit. The function of the Pegasus is to provide meteoroid data on near-earth space.*

Pre-launch checkout of SA-10

progressed satisfactorily. Following checkout, countdown demonstration testing was successfully completed. Countdown began within the scheduled time frame.

SA-10 liftoff occurred July 30th at 8 a.m., Eastern Standard Time.

*Selvan I*  
SA-10, the second vehicle to use an industry-produced booster marked a record of ten-out-of-ten highly successful flights.


FILM

Scene 8---

Show first stage burnout, then follow-up with second stage ignition and flight.

Scene 9---

Kinescope on Pegasus B sequence (Note: no onboard camera footage for Pegasus C).



Scene 9.1---

Use time effect to dissolve to Saturn I in flight.

In unprecedented

NARRATION

*the second manufactured by Chrysler Corp.*

The first stage burned for 148 seconds, *separated and fell away.* and separation was good.

*Douglas-built*  
The second stage burned about 480 seconds, obtaining programmed cutoff velocity. Stage performance was *nominal,* *placing the Pegasus* ~~satisfactory~~ and marked a six-  
*in the required orbit.* ~~out-of-six record for a Saturn~~  
S-IV stage.

*(The following scenes etc from Pegasus C kinescope)*

The Apollo Command and Service Module ~~jettisoned~~ jettisoned mechanically, ~~and~~ like its predecessors, Pegasus C's wings ~~successfully~~ *were* successfully deployed. Pegasus C is presently obtaining information concerning quantity and penetrating ability of meteoroids in ~~the~~ near-earth's *space* orbit.

*successful*  
The launch of the tenth and final Saturn I launch vehicle, SA-10, *closed out one of the most successful P&R* brought to a close NASA's most ~~programs~~ programs in the history of rocketry. The ~~successful~~ *successful* rocket program - a *program, conceived to develop a heavy launch vehicle,* program which started this nation ~~on the road to the moon with ten~~ *complete a phase record as to successful launches* of 10 scheduled launches.

FILM

NARRATION

Scene 10---

ABMA film showing Dr. von Braun and General Medaris looking over blueprints and drawings related to Saturn rocket.

Scene 11----

Footage showing men examining blueprints, existing facilities, equipment and models of vehicles.

The Saturn program has provided more than 2 heavy straight successes. Saturn I has launch vehicle. It has provided the technological recorded an enviable list of accomplishments in its five-year launch

*Saturn I, history having its beginning....., missile at the Army Ballistic Agency*

*The Saturn I program began in 1958*

.....in September 1958, under the leadership of Dr. Wernher von Braun <sup>Major</sup> and General John Medaris, <sup>The purpose of</sup> a flight program was started within a little <sup>the program, under ARPA Order 14-59, was to develop</sup> more than a year, including the <sup>a 1 1/2 million-pound-thrust, clustered-engine first</sup> development of a 1 1/2 million-pound-thrust, clustered-engine first stage. <sup>stage. Shortly thereafter, the program was expanded</sup> <sup>to the development of a 2 million-pound-thrust, clustered-engine first stage for Saturn II payloads.</sup>

During the next few months, <sup>studies</sup> a study <sup>were</sup> was made to determine the most expeditious manner for using existing

tooling, hardware and facilities; <sup>the new facilities were required for</sup> and to formulate a plan to meet <sup>future requirements - which would</sup> future requirements - which would include the technical knowledge of <sup>of these studies was the result of a contract</sup> various contractors. <sup>to the Douglas Aircraft Co to develop and</sup> to the Douglas Aircraft Co to develop and manufacture the second stage. <sup>immediately began work.</sup>

development - the first stage. The stage consisted of a cluster of nine tanks and eight H-1 engines. The engines were an improved version of the engine used for the Jupiter and other military missiles. The first stage manufactured was a static firing test stage.

FILM

NARRATION

Scene 12---  
Footage showing official transfer of Saturn program from Department of Defense to NASA.

During March 1960 technical and administrative control of the Saturn Program was transferred from ARPA to NASA. In July, the George C. Marshall was transferred to NASA in 1959. In Space Flight Center was organized. In process early 1960, the Marshall Space Flight Center was formed.

Scene 13----  
Footage showing various stages of first Static Test Vehicle.

Under the direction of Marshall, fabrication and assembly of a ground test first stage was started.

Scene 14----  
Show static firing of first Static Test Vehicle.

In April 1960, successful static testing was performed on the stage. Modifications, design changes, and additional firings were conducted to

*A few months earlier, During May 1961, the Saturn I was designed as a 3-stage vehicle to launch vehicles to support the Apollo program. The design changes caused this decision would be effective with the first stage vehicle.*

insure a more reliable vehicle. A final acceptance firing was held in late 1962.

Scene 15---  
Assembly of SA-1 (Stock footage) follow-up with flight qualification testing of stage.

Two months later, assembly of the first stage, SA-1, got underway. Following final assembly and flight qualification testing, the first Marshall-built booster was shipped to Cape Canaveral, August 1961.

*It was shipped by barge specially built or modified to move the large first stage.*

FILM

NARRATION

At Cape Canaveral  
SA-I was ~~then~~ erected on the pad  
with using dummy upper stages, water  
ballasted.

Scene 16----  
Flight of SA-I  
(Stock footage)

At 10:06 a.m., October 27, 1961,  
the first Saturn I was launched.  
The flight lasted eight minutes and  
was considered highly successful.

Scene 17---  
Flights of SA-2, 3, and 4.  
(Stock footage)

Another Saturn I was launched  
April 25, 1962; a third, November  
16, 1962; and a fourth, March 28,  
1963. Flight testing of these  
vehicles allowed for the continual

development of the first stage,  
including engine-out capability,  
~~testing of guidance and instrumenta-~~  
~~tion and verification of launch sup-~~  
~~port equipment.~~  
(A developed engine out capability would allow the  
Saturn to complete its mission with the loss of one  
engine by diverting propellant to the remaining  
engines.)

Scene 18---  
Footage on assembly and  
testing Douglas' S-IV stage, ship-  
ment of stage and erection atop  
S-I-V.  
(Stock footage)

Meanwhile, the Douglas Aircraft Co.  
continued assembly on a live upper  
stage, called the S-IV. Following  
testing and acceptance, Douglas shipped  
the Marshall-ordered second stage to

FILM

Scene 19---

Flight of SA-5

(Stock footage)

Scene 20---

Flight of SA-6

(Stock footage)

Scene 21---

Flight of SA-7

(Stock footage)

Scene 22---

Flight of SA-9

(Stock footage)

NARRATION

*for making with the first*  
 the Cape to be placed on top of the  
*Saturn I stage*  
 fifth Saturn booster. *(The 5-12 stage is*

*powered by a 100% liquid hydrogen*  
*hydrogen stage; powered by a 100% liquid*  
*hydrogen stage. This stage was the*  
*first stage of the Saturn I*  
 SA-5 was launched January 29, 1964.

It made a near perfect flight,  
 placing more than 37,000 pounds  
 into earth orbit. *Other*

*use of 20 10 B.*  
 A sixth Saturn was launched May 28,<sup>th</sup>  
 1964, again with the first and second  
 stages live; and again with a payload  
 exceeding 37,000 pounds. Part of  
 this orbiting package was <sup>an</sup> early  
 model of an Apollo spacecraft. The  
 flight of SA-6 terminated the Saturn  
 I R&D flights. *Shirley*

SA-7, the first operational flight  
 vehicle, was launched September 18,<sup>th</sup>  
 1964, and was highly successful.

All major test objectives were met.

SA-9, launched on February 16, 1965,  
 placed into orbit a Pegasus Meteoroid  
 Satellite, designed to obtain  
*Technology*



FILM

Scene 23---

Show assembly, checkout  
and test of the booster for  
SA-8. Follow-up with launch of  
SA-8

Scene 24---

Flight of SA-8

NARRATION

information concerning quantity and  
penetrating ability in the near-  
earth orbit. The satellite was  
developed by Fairchild-Hiller,  
under MSFC management, for NASA's  
Office of Advanced Technology.

The SA-8 booster was assembled,  
checked out, and tested at Marshall's  
Michoud Facilities. The Chrysler-  
built booster was the first industry  
produced first stage.

*Contract awarded  
SA 100 111. Michoud facilities for  
Example of guidance training*

SA-8 was launched May 25, 1965.

It was the ninth straight successful  
Saturn - placing the second meteoroid  
satellite in near-earth orbit.

SA-10's flight closed the Saturn I  
program with a completely successful  
record. The Saturn I program enabled  
great strides in guidance, instrumen-  
tation and aerodynamic capabilities  
already *being applied* proved useful in the Saturn

IB program.  
*Marshall and its contractors are  
Assembling the parts / launch of 2 Saturns  
For example*

FILM

Scene 26---

S-IV-201 component  
assembly and checkout

Scene 27---

IV Checkout Station at IBM.

Scene 28----

Input from Douglas on  
S-IVB-201

NARRATION

Component <sup>installation</sup> ~~assembly~~ for the first <sup>flight</sup>  
Saturn IB Instrument Unit, designated  
201, was completed August 26<sup>th</sup>.

Activation of IBM's Checkout  
Station was accomplished with  
checkout of <sup>IU</sup> ~~IV~~-201. Checkout  
continued through September with  
shipment to KSC scheduled for  
October.

On August 4<sup>th</sup>, at Douglas' SACTO  
Facility, S-IVB-201 underwent  
two unsuccessful long-duration  
firings. Four days later, the  
stage was successfully fired for a  
period of 453 seconds. Post-static  
operations were then conducted through  
August 15th. The stage was removed  
from the Test Stand August 28th and  
preparations for shipment begun. On  
September 3<sup>rd</sup>, the stage was barged  
from SACTO and later shipped by sea  
to KSC, arriving September 18th.

FILM

## Scene 29---

Chrysler input showing final checkout of S-IB-1, shipment from Michoud and arrival at KSC.

## Scene 30---

Cape input showing S-IB-1 in Hangar AF. Followup with stages of erection into tower on L.C. 34.

NARRATION

It was housed in Hangar AF where structural modifications and repair of debonded insulation is in process.

S-IB-1 post-static checkout, started last quarter, was completed July 19th. Preparation for stage shipment from Chrysler-Michoud to KSC continued from mid-July through August 9th. It was shipped the same day arriving at the Cape August 14th.

The stage was moved into Hangar AF for final installation. On August 11th it was erected on Launch Complex 34. About ten days later, stacking of the second stage, instrument unit and Boilerplate Apollo was completed in preparation for facilities checkout to prove compatibility of both the launch vehicle and launch facilities.

FILM

Scene 31-----

Show modifications and re-  
installation of upper stages  
on Saturn IB Dynamic Test  
Stand

Scene 32-----

Saturn IB Dynamic testing

Scene 33---

Conversion from Saturn IB  
hardware to Saturn V  
hardware configuration.

Scene 34---

Stock footage of structural  
testing of S-IV-200/500S at  
MSFC

NARRATION

At Marshall's Saturn IB Dynamic  
Test Area, modifications to the  
Test Stand, changeover to upper stage  
configuration, and re-installation of  
upper stages was completed July 29th.

Upper stage dynamic testing continued  
through the quarter with completion  
of testing September 11th.

Following successful IB dynamic  
testing, conversion to Saturn V  
hardware configuration for use in  
Saturn V Dynamic test Program got  
underway.

Structural testing of the first three  
instrument units built by General  
Dynamics was successfully completed  
July 22nd.

FILM

Scene 35---

IBM input on NAA,  
built structural test  
unit

Scene 36---

Static firings at Marshall  
on S-IB-2. Input from  
Chrysler.

NARRATION

The second in a series of structural test units assembled by IBM/Huntsville - using segments manufactured by North American Aviation, was rejected by MSFC due to discrepancies. Following necessary re-tooling, a second unit was assembled and delivered September 30th. Preparation for testing and structural testing will start next quarter.

At Marshall, S-IB-2 underwent two successful routine static firings, the first on July 9th, the second on July 20th. The stage was then shipped to Michoud August 1st, arriving August 6th. Modification and repair to the stage continued throughout the quarter, until post-static checkout began date September. Delivery to KSC is scheduled for mid-December.

FILM

Scene 37---

Input from Chrysler  
on S-IB-3.

Scene 38---

Input from Chrysler on  
S-IB-4

Scene 39---

Input from Chrysler  
on S-IB-5

Scene 40---

Input from Chrysler  
on S-IB-6 and S-IB-7

NARRATION

Also, at Chrysler, Michoud,  
S-IB-3 checkout, started late  
last quarter, was completed August 14th.  
Preparations for stage shipment to  
Marshall continued to September 9th.  
It was shipped by barge the same day  
arriving September 16th. Static  
testing is scheduled for October.

S-IB-4 assembly was completed in  
September. Pre-static <sup>checkout</sup> of the  
stage got underway September 13th and  
continued through the quarter.

Stage fabrication for S-IB-5 was  
completed July 15th. Tank  
clustering started the same day  
and was completed in mid-August.  
Stage assembly continued through  
remainder of quarter.

S-IB-6 Stage fabrication, started  
last quarter, continued through this  
period with tank clustering expected  
to begin next quarter.

FILM

Scene 41---

Input from Douglas on  
S-IVB/202.

Scene 42---

Input from Douglas on  
S-IVB/203

NARRATION

S-IB-7 fabrication started August 19th with fabrication of the lower thrust ring. Fabrication of the upper thrust ring began August 26th. All work effort continued through the remainder of the quarter.

At Douglas' Huntington Beach Facility, S-IVB/202 checkout was terminated August 12th. It was shipped aboard the NASA barge "ORION" August 28th; arriving Courtland Dock 3 days later. The stage was offloaded and installed in Beta Test Stand No. 3 the morning of September 2nd. Pre-firing operations are in process - with static firing and delivery to Cape Kennedy scheduled for next quarter.

S-IV-B/203 checkout, begun August 14th was terminated August 28th. The stage underwent final component installation through September 17th. The next day it was returned to the tower for combined manufacturing and checkout.

FILM

Scene 43---

Input from Douglas

on S-IVB/204

Scene 44---

Input from Douglas

on S-IVB/205

Scene 45---

Input from Douglas on

S-IVB/206

NARRATION

S-IVB/204 assembly operations, started last quarter, continued with joining of the forward and aft skirt and thrust structure in early September. On September 20th a J-2 engine was installed. System check-out started last quarter and will continue next period.

LOX and LH<sub>2</sub> tank installation for S-IBV/205 was completed this quarter. Insulation of the stage's LH<sub>2</sub> tank was completed in early September. Modifications and repair are in process.

S-IVB/206 work progress continued with joining of the forward and aft common dome to form the common bulkhead. Assembly of the LOX tank was completed in mid-September. The stage was then shipped from Santa Monica to Huntington Beach for assembling the LH<sub>2</sub> and LOX tanks in the tower.



FILM

Scene 46---

Input from Douglas on

S-IVB/207

Scene 47--

Douglas input showing

work on Beta Stand No. 1.

Scene 48--

Stock footage showing component

assembly of an IV.

NARRATION

Stage fabrication, for S-IVB/207 began early this quarter. Contractor efforts showed that by mid-September welding of the forward and aft common dome was completed. The domes went to the insulation bonding room for honeycomb insulation and bonding to form the common bulkhead.

Following completion of Saturn V S-IV-B Battleship testing August 20th, preparations began for converting the stand for checkout and static firing S-IVB flight stages. Additional checkout equipment will be installed on the stand prior to the erection of the first flight stage, S-IVB/203.

At IBM, Huntsville, <sup>IV</sup>S-IV/202 component assembly, started last quarter, continued through September, with completion and checkout scheduled for next quarter. Shipment to the Cape is scheduled in December.

FILM

Scene 49--

Stock footage showing structural and component assembly of an IV

Scene 50--

Cape input on Ground Support Equipment for VLF-34

Scene 51--

Static firing of J-2 engine in MSFC's S-IVB Battleship Test Stand.

NARRATION

<sup>IV</sup>  
S-IV-203 structural assembly was completed in early September. Component assembly is in process with completion of assembly and unit checkout scheduled for next quarter. <sup>IV</sup>  
S-IV-204 structural segments furnished by North American Aviation were received at IBM September 15th and are now in receiving inspection.

At KSC, mechanical system equipment was delivered during this quarter for use at VLF-34. Most electrical system equipment has been received to date. Installation of GSE is scheduled for completion next quarter.

At Marshall, the second J-2 engine delivered by Rocketdyne underwent initial static firing during August in the Center's new S-IVB Battleship Test Stand.

FILM

Scene 52---

J-2 engine static firing  
at Sanata Susana  
(Stock footage)

Scene 53---

Additional J-2 engine  
firings

Scene 54---

J-2 Product-improvement  
program  
OM-1869 (Confidential)

NARRATION

Rocketdyne's J-2 Engine Flight Rating Test series, begun last quarter, was completed July 21st at Santa Susana. Twenty-five firings were conducted for a total performance of 46 minutes. Deficiencies will be corrected prior to completion of engine qualification. FRT Engine Nr.2003 was disassembled for engineering inspection in August.

Engine Nr.2032 was acceptance tested and 200K Qualification Test Series began at Delta Two Test Stand in August. Qualification tests are due to be completed late next quarter.

Rocketdyne's J-2 product-improvement program included the manufacturing of a new canted-choke ring to offset the opening towards the turbine inlet, with the desired effect of reducing skin temperatures. A test run with the standard ring produced skin temperatures up to 1700 degrees Fahrenheit in the combustion zone. A test

FILM

Scene 55--

OM-1849

Scene 56---

Input showing damage caused  
by Hurricane Betsy.

NARRATION

run with the re-designed ring produced no apparent overheating. Maximum temperature was reduced approximately 370 degrees in each of more than 100 tests.

A new device, called a four-axis numerical control measuring-inspection machine is being used by Rocketdyne in connection with J-2 injector assembly. It permits time reduction as well as increased reliability of measuring data, and fulfills Rocketdyne's integrated systems approval of using numerical control from design intent to finished component.

At Michoud, clean-up of the facility is still underway as a result of Hurricane Betsy's strike September 9th. The wind and high water forced barges onto land at the Michoud Dock. Superficial damage was experienced by structures, roads and grounds. No impact in schedule is expected as a result of the hurricane.

FILM

Scene 57--

Flight of Super Guppy  
to MSFC.

Scene 58---

Summary

NARRATION

The Super Guppy was flown into MSFC September 17th. NASA announced the selection of Aero Spacelines, Inc. of Van Nuys, California for negotiation of a contract to provide air transportation for large cargoes. The Super Guppy is capable of carrying both an S-IV-B and an instrument unit from Marshall to Cape Kennedy.

In summary, the months, July, August, and September witnessed the close of the highly successful Saturn I program and major milestones within the IB program: Preparations for the flight of Saturn IB....,  
 .....continued Saturn IB stage buildup.....,  
 ...activation of Marshall's Battleship Stage Facility...,  
 ...Assembly, delivery and testing of Ground Support Equipment...,  
 ...and new method of transportation.